

Tel. 995-1539

Lillian Richard, 441 Prescott St. NB

Sept. 17, 1986

#30617 W.S. Prescott St. N x Brockton St.

127B

Please install 1" copper serv. to supply one-family home. From Prescott St. Meter inside cellar wall. Bill Smith to excavate.

Measures of 1" Curb Stop:

S x S line Lynn St.	287.0 ft.
E x W line Prescott ST.	8.0 ft.
S x N line house	15.0 ft.
E x E line house	26.0 ft.

Main is 18 ft. E x W line.

Work done Oct. 16, 1986

Stock supplied by Smith Cont.

4 ft. - 1" Copper tubing (18' out: 26' out:

1 SCrb Stop

1 Caldwell Stop Box, compl.

Labor.....	\$	28.34
1" Corporation tap	\$	12.06
Carting.....	\$	10.00
B-100 Tapp. Machine use.....	\$	14.00
2 1" met er cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	87.40

Smith dug, backfilled & will
maintain trench.