

Tel. 763-3419 William J. Clymer, 244 County Rd. 83
Sept. 29, 1986 E. Free., Ma. 02717

#30639 S.W. cor. Mt. Pleasant St. & Canterbury Sts.
Please install 1" copper serv. to supply one-family
home. From Canterbury St. Meter inside cellar wall.
Frank Corp. to install.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	47.0 ft.
N x S line Canterbury st.	2.0 ft.
W x E line house	33.0 ft.
W x W line house	6.0 ft.
N x N line house	26.6 ft.

Work done Aug. 17, 1988

Replaced temporary # 30925 installed 12/15/87 off
Chime St. until spring - new main.

Contractor supplied all material:

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Turn on charge.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea. <i>4.00</i>	\$	10.00 <i>8 -</i>
Inspection.....	\$	9.77
	\$	34.77
		<i>32.77</i>

Contractor dug & will maintain trench.