

Tel.

Luzo Welding, Inc. by M. Weaver, 14 Emma St

April 9, 1987

NB 02744

66

#30755 S.S. A. Costa Ave. E x H. Melville Blvd.

Please install 1½" copper sewer. to supply welding shop.
From A. Costa Ave. Meter in box in easementn. Frank Corp.
to dig & maintain trench. P66 L138.

Measures of 1½" Curb Stop:

E x E line H. Melville Blvd. (N.S. boundsone) 301.0'

N x S line A. Costa Ave. 2.0'

E x E line Bldg. (back bldg.) 8.5'

E x E line Bldg. (front bldg.) 19.5'

N x N line Bldg. 27.4'

Work done May 8, 1987

Contractor supplied & installed all stock:

18 ft. - 1½" Copper tubing (18' out:

1½" Corp. tap

1½" Curb Stop

1 Buffalo Gate Box

Sumner & Dunbar tapped main.

Frank Corp. dug, backfilled & will maintain trench.

Insp.....\$..11.80

Turn on charge.....\$ 15.00

\$ 26.80

Permit No. 114