

Tel.

Michael Wanat, PO Box 7065, So.Dart.MA

Oct. 26, 1987

02748

#30887 65 Short St.

35

Please install 1" copper serv. to supply three-family home. From Short St. Meter inside cellar wall. Replaces 5/8" serv. #7185 - to be disctd.

Measures of 1" Curb Stop:

S x S line Allen St.

122.3 ft.

E x W line Shorth St.

8.5 ft.

S x N line house

21.1 ft.

Main is 18 ft. ^ES x W line.

Work done Oct. 26, 1987

30 ft. - 1" Copper tubing by Owner
(18' out: 12' ins.)

Labor.....	\$	46.86
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	<u>149.07</u>

Reynods dug, backfilled & will
maintian trench. Permit #

Credit: Per Invoice 11/9/87