

Tel. 993-2579

Caltoo Realty Corp. 26 Foxborough St. 74

May 16, 1988

NB 02746

#31023 E.S. Donny Dr. N x Granite Ave.

Please install 1" copper serv. to supply one-family home. From Donny Dr. Meter inside cellar wall. Lot 1.

Measures of 1" Curb Stop:

S x Boundstone 20.6 ft.

W x E line Donney Drive 4.5 ft.

S x n line house 8.0ft.

W x W line house 24.4 ft.

Work done Main to curb stop 1989

Curb stop to ins. cellar Sept.16, 1997

K.L.K. Wm. Cabral Cont. installed main to curb stop 1989

Braga Const. installed from curb stop to inside of
cellar. ~~on tubing~~

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Stop Box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------