

Tel. 993-2579

Caltoo Realty Corp. by 74

May 16, 1988

B. Calnan - 26 Foxborough St.

#31026 N.S. Donny Dr. (N) opp. Donny Dr. (E) NB 02746

Please install 1" copper serv. to supply one-family home. From Donny Dr. Meter ins. cellar wall Lot 4

Measures of 1" Curb Stop:

W x W line Donny Dr. (N&S)	8.5 ft.
S x N line Donny D r.	2.5 ft.
E x W line house	21.5 ft.
S x S line house	32.0 ft.
E x boundstone	6.5 ft.

Work done March 28, 1991

Installed main to curb stop by K.L.K. (Wm. Cabral)
Curb Stop to cellar by Nelson Cardoso - (copper into
cellar only not hooked up inside 3/28/91)
Hoadley & Sons tapped service.

Contractor supplied all stock:

1" Copper tubing
1" Corp. tap
1" Curb Stop
1 Caldwell Stop Box, compl.

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Inspection.....	\$	15.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00