

Tel. 993-2579

Caltoo Realty Corp. by B. Calton

May 16, 1988 26 Foxborough St. NB. 02746

#31033 S.S. donny Dr. (N) W x Donny Dr. (E)

74

Please install 1" copper serv. to supply one-family home. From Donny Dr. Meter inside cellar wall. Lot 11.

Measures of 1" curb stop:

W x W line Donny Dr. (N &S)	126.3 ft.
N x S line Donny Drive (E&W)	3.3 ft.
E x W line house	10.4 ft.
W x E line house	38.3 ft.
Nx N line house	25.5 ft.

Work done March 1, 1990

K.L.K. Wm. Cabral Cont. installed main to curb stop.
Nelson Cardoso Cont. installed curb stop to cellar.

Contractor supplied stock:-

1" copper tubing
1" curb stop
1" corp. tap

Insp.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 40.00

Insp. J. Rodrigues march 1, 1990