

Tel. 993-2579

Caltoo REalty Corp. by B. Calnan

May 16, 1988 26 Foxborough St. NB 02746

#31034 S.W. cor. Donny Dr. (N) & Donny Dr. (E)

74

Please install 1" copper serv. to supply one-family home. From Donny Dr. Meter inside cellar wall. Lot 12.

Measures of 1" Curb Stop:

N x N line Granite Ave. 160.0 ft.

E x W line Donny Dr. (N&S) 3.0 ft. ~~15.0 ft.~~

N x S line house 15.0 ft.

E x E line house 27.7 ft.

S x N line house 17.0 ft.

Main is 14 ft. ~~E~~ x W line

Work done April 28, 1989

Tapped by Hoadley & Sons
Installed by K.K.K., Inc. Wm. H. Cabral to curb stop
Nelson Cardos from curb stop to cellar.

Contractor supplied stock:
14 ft. - 1" copper tubing (14' out:
1" corporation tap
1" curb stop
1 Caldwell Stop Box, compl.

2 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	\$ 40.00