

Tel. 999-6436

Leo R. Tremblay, 284 Myrtle

June 3, 1988

St. NB 02746

#31061 E.S. #284 Myrtle St. N x Garfield St.

91

Please install 1½" copper serv. to supply bus facility
From Myrtle St. Meter in bldg. above floor. Additional
service. Joe August Contractor. *PER. #544*

Measures of 1½" Curb Stop:

N x N line Garfield St.

23.0 ft.

W x E line Myrtle St.

7.0 ft.

N x S line house

15.0 ft.

S x S line main bldg.

50.0 ft.

W x W line main bldg.

32.0 ft.

E x curb stop to meter ~~mit~~

9.0 ft.

Work done Sept. 13, 1988

Water Dept. supplied & installed material - to be
returned:

1½" Corporation tap

1½" Curb Stop

1 Roadway gate box, compl.

8" x 1½" Double Strap Service Saddle * REC'D

REC'D 10/5/88 Caldwell

Contractor supplied 1½" copper tubing

Turn on charge.....\$ 15.00

Insp.....\$ 9.77

\$ 24.77