

Tel. 383-0450

Gilbert H. Mackin

Julie Pl.

Sept. 30, 1988

81

#31175 S.S. Julie Pl. W x cul de sac

Please install 1" copper serv. to supply a one-family home. from Julie Pl. Meter inside cellar wall.

Lot #13 Street Obstruction Permit No:

Measures of 1" Curb Stop:

E x E line Rowe St.	204.4 ft.
N x S line Julie Place	1.0 ft.
E x W line house	10.0 ft.
W x E line house	26.0 ft.
N x N line house	30.0 ft.
W x hydrant	38.0 ft.

Work done May 16, 1990

May 16, 1990

Contractor supplied & installed all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Stop Box, compl.

-----

Turn on charge.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
	<hr/>
	\$ 40.00