

Tel. 383-0450

Gilbert H. Mackin

Julie Pl.

Sept. 30, 1988

81

#31184

N.S. Julie Pl. W x cul de sac.

Please install 1" copper serv. to supply a one-family home. from Julie Pl.. Meter inside cellar wall.

Lot #4 Street Obstruction Permit No:

Measures of 1" curb stop:

E x E line Rowe St.	312.0 ft.
---------------------	-----------

S x N line Julie Place	0.6 ft.
------------------------	---------

S x S line house	43.5 ft.
------------------	----------

W x W line house	3.7 ft.
------------------	---------

Measures taken 6/22/89

Contractor supplied stock:

1" copper tubing
1" corporation tap
1" curb stop
1 Caldwell Stop box, compl.

Insp.....	\$ 8.55
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 33.55

Contractor dug & will maintain trench.

2-1" cplgs 6/14/89