

Tel. 999-5069

Steve Souza

65 Tucker Ln.

11/9/88

No. Dart. 02747

#31247 E.S. Valley View Dr. N x Hathaway Rd. *no map*

Please install 1" copper ser. to supply a one-family home. from Valley View D r. meter inside cellar wall.

Lot 116 S .0. Permit #

Measures of 1" Curb Stop:

N x N line Hathaway Rd. 674.5 ft.

W x E line Valley View Dr. 3.0 ft.

S x N line house 15.5 ft.

N x S line house 20.5 f t.

W x W line house 24.0 ft.

N x hydrant 254.0 ft.

N x Lot 117 (service) 674.5 ft.

Work done March 22, 1991

Dug, tapped & Installed by Wm. Smith & Son

Contractor supplied all stock:

1" Copper tubing

1" corporation tap

1" curb stop

1 Caldwell Stop Box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.	\$	10.00
-----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------