

Ronald E. Martel One Ridgeline Dr.
8/17/89 Westport, Ma 02790

#31367 N.S. #11 Circuit St. W x Bolton St.

Please install 1" copper ser. to supply a one-family home. from Circuit St. Meter inside cellar wall.
Replaces 5/8" ser. #6027 to be discontinued.

Measures of 1" Curb Stop:

W x W line Bolton St .	110.0 ft.
S x N line Circuit St.	10.5 ft.
E x W line house	8.0 ft.
S x S line house	23.0 ft.
Main to curb stop	21.0 ft.

Work done Sept. 8, 1989

Frank Corp. supplied & installed all stock:

1" copper tubing
1 - 1" corporation tap
1 - 1" curb stop
1 Caldwell stop box, compl.

Insp.....	\$ 15.00
Labor to shut down 6" main.....	\$ 16.39
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 56.39

Frank Corp. Permit # 721

1/31/91 2-1" cplgs.