```
Structures Realty 70 Lambeth St
Tel. 993-0381
8/21/89
                       by Daniel Moniz NB, Ma 02745
#31377 S .S. Liberia La W x Aver S t.
 Please install 1" copper ser. to supply a one-family
home. from Liberia La. Meter inside cellar wall.
Cont. Lot #6
Measures of 1" Curb Stop:.
 W x W line Aver St.
                                             109.0 ft.
 E x W line cul de sac
                                               7.0 ft.
 S x N line house
                                              13.0 ft.
 N x S line house
                                              31.0 ft.
                                              75.0 ft.
  E x E line house
Main to curb stop 20 f t.
Note: Tap E x hydrant 27.5 ft.
Work done Main to curb stop 1990
```

A . Pontes & Sons supplied & installed all stock from main to curb stop - 1990

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop Box, compl.

Measures taken Sept. 21, 1994

Insp. curb stop to house - A. Ramos Aug. 26, 1994

work done by Norman Ent.