

Tel. 994-1649

Paul Hancock

178 Dartmouth St.

12/19/89

N.B., Ma 02740

#31458 S.S. Pitman St. W x Shawmut Ave.

95

Please install 1" copp. ser. to supply a one-family home.
from Pitman St. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Shawmut Ave.	167.0 ft.
N x S line Pitman St.	10.0 ft.
W x E line Bldg.	5.0 ft.
N x N line Bldg.	25.7 ft.
E x W line house	32.0 ft.
Main to line N x S line	18.0 ft.

Work done Sept. 7, 1990

Tapped & Installed by N.B. W.W .
Laid with drain

Contractor supplied all stock:

1" Copper tubing (18' out:

1" Corporation tap

1" curb stop

1 Stop Box, compl.

B-100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplg. @ 4.00 ea.....	\$	10.00
Carting.....	\$	15.00
Turn on charge.....	\$	15.00
Labor.....	\$	41.50

Permit #455

\$ 103.50

2-1" cplgs given 10/22/90