

Tel. 997-6244

Gary W. Nichols
2/13/90

414 County St.
N.B., Ma 02740

#31470 N.S. Falmouth St. W x Shawmut Ave.

Please install 1" copp. ser. to supply 1/2 of a duplex.
from Falmouth St. Meter inside cellar wall. Lot 62
Main to be extended.

124 A

Measures of 1" Curb Stop:

W x W line Shawmut Ave.	291.0 ft.
S x N line Falmouth St.	4.8 ft.
E x W line house	8.6 ft.
W x E line house	30.0 ft.
S x S line house	36.0 ft.
E x hydrant	123.0 ft.
W x service #31471	65.6 ft.

Service installed 1990

Measures taken May 27, 1992

Service ins

1

Contractor supplied & installed all stock:

1" copper tubing
1" corp. tap
1" curb stop
1 Stop box, compl.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	<u>40.00</u>