

Tel. 990-1500

Delgado Dev. Corp.

634 State Rd.

10/3/90

N. Dart., MA 02747

#31518 W.S. Alec St. S x Grape St. <sup>35</sup>

Please install 1" copp. serv. to supply  $\frac{1}{2}$  of a duplex.

From Alec St. Meter inside cellar wall.

P34 L120-south service.

Measures of 1" Curb Stop:

S x S line Grape St.

188.0 ft.

E x W line Alec St.

5.0 ft.

S x N line house

23.0 ft.

E x E line house

40.0 ft.

Main is 14 ft. E x W line.

Work done Nov. 15, 1990

Wm. Smith & Son supplied & installed all stock:

1" Copper tubing

1 - 1" Curb Stop

1 - 1" Corporation tap

1 Caldwell Stop box, compl.

-----

|                                    |    |       |
|------------------------------------|----|-------|
| B-100 Mu. tapping machine use..... | \$ | 22.00 |
|------------------------------------|----|-------|

|                                  |    |       |
|----------------------------------|----|-------|
| 2 1" meter cplgs. @ 5.00 ea..... | \$ | 10.00 |
|----------------------------------|----|-------|

|              |    |       |
|--------------|----|-------|
| Carting..... | \$ | 15.00 |
|--------------|----|-------|

|            |    |       |
|------------|----|-------|
| Labor..... | \$ | 41.54 |
|------------|----|-------|

|                     |    |       |
|---------------------|----|-------|
| Turn on charge..... | \$ | 15.00 |
|---------------------|----|-------|

|  |    |        |
|--|----|--------|
|  | \$ | 103.54 |
|--|----|--------|