

Tel. 991-8481

Cecilia Pimentel

25 Ricketson St.

5/1/91

N.B., Ma 02744

#31566 S.S. Clara St. W x E. Rodney Fr. Blvd.

12

Please install 1" copper ser. to supply a one-family home. from Clara St. Meter inside cellar wall. P12 L294

Measures of 1" Curb Stop:

W x W line E. Rod. Fr. Blvd.	417.2 ft.
N x S line Clara S t.	6.9 ft.
W x E line Bldg.	25.7 ft.
N x N line Bldg.	31.4 ft.

Work done May 3, 1991

1" Copper tubing supplied by Contractor	
Labor.....	\$ 43.76
1" Corporation tap	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 160.97

Dave Brassels Cont. Street opening permit # 243