

Tel. 998-8115 Pacheco Development 352 Faunce Corner Rd.  
4/14/92 No. Dart., Ma 02747

#31625 E.S. Acushnet Ave. N x Allston St. *132 H*

Please install a 1" copper ser. to supply a one-family  
home. from Acushnet Ave. Meter inside the cellar wall.  
Plot 132I Lot 61

Measures of 1" Curb Stop:

S x S line Marlborough St.	305.2 ft.
W x E line Acushnet Ave.	4.0 ft.
N x N line house	11.7 ft.
W x W line house	53.9 f t.

Work done July 17, 1992

Wm. Smith installed & dug service

1" Copper tubing

1 - 1" Corp. tap

1 - 1" Curb Stop

1 - Stop Box, compl.

-----

Street Open. Permit No. 413

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00

*2-1" cplgs given - Potts 7/20/92*