

Tel. 999-4320

George Cabral

31 Utica Lane

- 6/9/92

by Eddie Jackson

So. Dart. Ma 02748

#31629 E.S. Acushnet Ave. S x Peckham Rd.

136 A

Please install a 1" copper ser. to supply a one-family home. from Acushnet Ave. Meter inside the cellar wall. Bill Smith is the contractor.

Measures of 1" Curb Stop:

S x N line Pequot St.

16.3 ft.

W x E line Acushnet Ave.

3.3 ft.

S x N line house

23.1 ft.

W x W line house

18.1 ft.

Work done October 1992

Insp. J. Garcia

Wm. Smith & Son supplied & installed all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
------------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	<u>\$</u>	40.00
--	-----------	-------