

ANTONIO PEREIRA

Sept. 16, 1992

#31654 N.S. Susan St. (north) E x Braley Rd.

137C

Please install a 1" copper ser. to supply a one-family home. from Susan St. (north). Meter inside the cellar wall. P137 L156

Measures of 1" Curb Stop:

E x E line Braley Rd. 270.0 ft.

(using Susan St. bound)

S x N line Susan St. (N) 5.0 ft.

E x E line house 5.0 ft.

S x S line house 30.0 ft.

Work done April 2, 1993 (main to curb stop)

Nov. 22, 1993 (curb stop to cellar)

Installed main to curb stop by Pavao Const. on
April 2, 1993

Installed curb stop to cellar by Nelson Cardos on
Nov. 22, 1993

Contractor supplied & installed all stock

| | |
|----------------------------------|----------|
| Inspection..... | \$ 15.00 |
| 2 1" meter cplgs. @ 5.00 ea..... | \$ 10.00 |
| Turn on charge..... | \$ 15.00 |
| | <hr/> |
| | \$ 40.00 |