

Sept. 16, 1992

137C

#31657 N.S. Susan St. (north) E x Braley Rd.

Please install a 1" copper ser. to supply a one-family home, from Susan St. (north). Meter inside the cellar wall. P137 L159

Measures of 1" Curb Stop:

E x boundstone N.S. Susan St. (N)	76.0 ft.
S x N line Susan St.	7.0 ft.
E x W line house	25.10 ft.
W x E line house	12.5 ft.
S x S line house	38.0 ft.

Work done April 1993

Installed main to curb stop by Pavao Const. on
April 1993.

Cardoso Const. - Curb stop to cellar April 6, 1995

Contractor supplied & installed all stock.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
Caldwell stop box given to Cardoso on 4/6/95		21.00
		<hr/>
	\$	61.00