

31707

Long Realty Inc.

Menton St.

127D

N.S.

Menton St., ~~at~~ x Raymond St

One-Family

City Meter

1" Copper

P127B L 15

4/2/93

Measures of 1" Curb Stop:

E x E line Raymond St.

38.0 ft.

S x N line Menton St.

7.0 ft.

W x W line house

18.5 ft.

S x S line house

27.0 ft.

Main to curb stop

76.0 ft.

Work done May 5, 1993

Order meter set when turned on

Meter inside cellar wall

Stock supplied by Pico Const.

1" copper tubing

1" corp. tap

1" curb stop

Stock supplied by City

8" x 1" D .S. Service Saddle.....	\$ 27.58
-----------------------------------	----------

1 Stop Box, complete.....	\$ 21.00
---------------------------	----------

B-100 Mu. tapping machine use.....	\$ 22.00
------------------------------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Labor.....	\$ 64.80
------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

\$ 160.38

Pico Const. Cont.