

347

Kelton ST.

5/3/93

By Dan Moniz

31712 N.S. ⁴⁵ Kelton St. E X Church St.

Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall.

Parcel B has sewer

Measures of 1" curb stop:

E x E line Church ST.	214.0 ft.
S x N line Kelton St.	4.0 ft.
W x E line house	49.2 ft.
W x W line house	3.2 ft.
S x S line house	19.4 ft.

Note: Service enters house 31.3 ft. E x W line.

Turn on & set: 4/17/97

Inspection	\$ 15.00
2 - 1" meter cplg. @ 5.00 ea.	\$ 10.00
Turn on charge	<u>\$ 15.00</u>
	\$ 40.00