

Tel. 999-7067 Long Realty Inc. 658 Rockdale Ave.

7/12/93 By Robert Long N. B. MA. 02740

31744 S.S. of Foley Dr. Across from Michel Ln. *132 I*

Please install a 1" Copper ser. to supply a
one family home. Meter inside cellar wall. *LOT 77*

Measures of 1" Curb Stop:

E x E line Michele Lane	27.0 ft.
N x S line Foley Dr.	1.0 ft.
W x E line house	14.5 ft.
E x W line house	27.5 ft.
N x N line house	26.0 ft.

Work done Aug. 1993 main to curb stop

Aug. 1993 Da Ponte Const. - Main to curb stop
Contractor supplied & installed all stock.

May 3, 1995 Cont. installed from curb stop to in cellar.
June 15, 1995 Measures taken by L. Souza

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00