

31768
7/13/93

Flavio Duarte

Whitman St.

105

W of Whitman St S.S. 320 +/- w of Hope St

Tel: 990-2843 mail: 208 Eugenia St. NB

Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall.
P105 L37 has sewer

Measures of 1" Curb Stop:

W x W line Hope St.	302.4 ft.
---------------------	-----------

N x S line Whitman St.	10.0 ft.
------------------------	----------

E x W line Bldg.	17.2 ft.
------------------	----------

N x N line Bldg.	26.2 ft.
------------------	----------

Work done Sept. 3, 1993

Nelson Cardosa Cont. supplied & installed all stock:

1" Copper tubing

1" corp. tap

1" curb stop

1 Stop Box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------