

#993-4552

Curtis Perry
2/7/94

1143 Tucker Rd.
No. Dart., Ma 02747

#31823 #229 Cedar St.

Please install a ~~3/4"~~⁶⁵ copper ser. to supply a two-family home. from Cedar St. Meter (city) inside the cellar wall. Replaces 3/4" ser. #1094 to be discontinued. The replacement ser. has to be installed by 4/15/94 or the water will be shut off on the old service.

Measures of 1" Curb Stop:

S x S line Campbell St.	17.9 ft.
E x W line Cedar S t.	6.4 ft.
S x N line house	14.2 ft.
N x S line house	29.7 ft.
E x E line house	6.4 ft.

Work done June 30, 1994

✓

Nelson Cardoso supplied & installed all stock:

1" Copper tubing

1" corp. tap

1" curb stop

1 Caldwell Stop Box, compl.

Inspection.....	\$ 15.00
-----------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	<u>\$ 40.00</u>
--	-----------------

Nelson Cardoso - Permit # 192