

Tel. 996-0640

Dennis J. Pavao

P.O. Box 2047

5/17/94

N.B., Ma 02740

#31839 S.E. cor. Belleville Ave. & Tarkiln Hill Rd. 119

Please install a 1½" copper ser. to supply two stores.  
from Tarkiln Hill Rd. Meter (city) in bldg. above floor  
(basement). Replaces 5/8" ser. #11346 to be discontinued

Measures of 1½" Curb Stop:

# 18757

E x E line Belleville Ave. 112.5 ft.

N x S line Tarkiln Hill Rd. 6.5 ft.

W x E line Bldg. 32.0 ft.

N x N line Bldg. 20.0 ft.

Main to curb stop 10.0 ft.

Work done June 1, 1994

All stock supplied by City - to be returned:

32 ft. - 1½" Copper tubing  
1 - 1½" corp. tap  
1 - 1½" Curb stop  
#10 Gate Box, compl.  
1 - 8" x 1½" DS Service Saddle

*rec'd*  
*6/23/94*  
*7/17/94*

|                               |           |
|-------------------------------|-----------|
| D-4 Drilling Machine use..... | \$ 28.00  |
| 2 - 1½" meter flanges.....    | \$ 22.00  |
| Carting.....                  | \$ 15.00  |
| Turn on charge.....           | \$ 15.00  |
| Labor.....                    | \$ 66.00  |
|                               | <hr/>     |
|                               | \$ 146.00 |

Nelson Cardoso      Permit # 205