

Tel. 994-8819

Joao R. Vieira
5/19/94

143 Acushnet Ave.
N.B., Ma 02740

#31840 W.S. #143 Acushnet Ave. N x Grinnell St. 37

Please install a 3/4" copper ser. to supply a one-family home. from Acushnet Ave. Meter (city) inside the cellar wall. Replaces 5/8" ser. #704 to be discontinued.
Joe August is the contractor.

Measures of 3/4" Curb Stop:

N x N line Grinnell St.

197.1 ft.

E x W line Acushnet Ave.

7.5 ft.

Work done May 20, 1994

Joe August supplied & installed all stock.

new service installed from main to curb stop.
Was already 3/4" copper from curb stop to ins. cellar.
Stock:

6 ft. - 3/4" copper tubing

1 - 3/4" x 3/4" copper to copper cplgs., comp.

1 - 5/8" x 3/4" fig. 413

Inspection.....	\$ 15.00
-----------------	----------

2 - 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
--------------------------------------	---------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 38.00
--	----------

Js August Permit #214