

Tel. 763-5547

Rachel Desjardins

219 Middleboro Rd.

7/15/94

E. Freetown, Ma 02717

#31860 #219 Middleboro Rd.

Please install a 1" copper ser. to supply a one-family home. from Middleboro Rd. Meter (city) inside the cellar wall. Bill Smith to install.

Measures of 1" Curb Stop:

S x S line Negus Way	432.5 ft.
E x stop box to edge of road	6.3 ft.
N x N line Bldg.	41.7 ft.
E x E line house	44.5 ft.

Work done October 1994

Contractor Bill Smith supplied & installed all stock:

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop box, complete

Inspection.....	\$	15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	<u>40.00</u>