

Tel. 822-1200 Brentwood Homes, Inc 645 County St. #2
5/2/96 By Richard Teodoroff Taunton, Ma 02780

#31988 S.S. Phillips Rd. E x Bartlett St.

130D

Please install a 1" copper ser. to supply a one-family
home. from Phillips Rd. Meter inside the cellar wall
Main to be extended contractor lot #2 - city lot #315

Measures of 1" Curb Stop:

E x E line Bartlett St.	127.0 ft.
N x S line Phillips Rd.	4.5 ft.
E x W line house	22.0 ft.
W x E line house	23.0 ft.
N x N line house	24.5 ft.

Measures taken Sept. 4, 1997 M. Rose

Contractor supplied & installed all stock

1" Copper tubing

1" Corp. tap

1" Curb stop

1 Stop Box, compl.

Inspection.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

\$ 40.00

1" x 1" Cop to cop cplg., comp - 1 ft. ins. property