

Tel. 822-1200 Brentwood Homes, Inc 645 County St. #2
5/2/96 ¹³ By Richard Teodoroff Taunton, Ma 02780
#31993 N.S. Garrett St. E x Rhonda Dr. ^{130D}

Please install a 1" copper ser. to supply a one-family
home. from Garrett St. Meter inside the cellar wall
Main to be extended Contractor Lot #7 - City Lot #310

Measures of 1" Curb Stop:

W x W line Rhonda Dr.	111.7 ft.
S x N line Garrett St.	5.7 ft.
E x W line house	24.0 ft.
W x E line house	22.0 ft.
S x S line house	29.2 ft.

Work done Jan. 1996 Main to prop. line.

GER, Inc. of Raynham, Ma. installed service from
main to the property line. Jan. 1996

Inspection	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	\$ 15.00
	<hr/>
	\$ 40.00

Measures taken 3/16/00 F. Bento