

Tel. 822-1200 Brentwood Homes, Inc 645 County St. #2
5/2/96 By Richard Teodoroff Taunton, Ma 02780

#31996 N.S. Garrett St. W x Fitzgerald Dr.

1307

Please install a 1" copper ser. to supply a one-family
home. from Garrett St. Meter inside the cellar wall
Main to be extended Contractor Lot #10 - City Lot #313

Measures of 1" curb stop:

E x E line Fitzgerald Dr.	269.0 ft.
S x SN line Garrett St.	6.0 ft.
E x W line house	30.0 ft.
W x E line house	12.0 ft.
S x S line house	33.0 ft.

Turned on: 07/28/98

✓

GER, Inc. of Raynham, Ma. Installed service from the
main to the property line, January 1996.

Inspection	\$15.00
2 1" meter cplgs.@5.00 ea	\$10.00
Turn on charge	\$15.00
	<hr/>
	\$40.00

Measures taken May 8, 2002 - L.Souza