

Tel. 822-1200 Brentwood Homes, Inc 645 County St. #2

5/2/96 By Richard Teodoroff Taunton, Ma 02780

#31998 N.S. ⁵¹Garrett St. W x Fitzgerald Dr. ^{130D}

Please install a 1" copper ser to supply a one-family
home. from Garrett St. Meter inside the cellar wall
Main to be extended Contractor Lot #12 - City Lot #320

Measures of 1" curb stop:

E x Fitzgerald Dr.	120.0 ft
S x N line Garrett St.	6.0 ft
W x E line house	18.0 ft
E x W line house	28.0 ft
S x S line house	33.0 ft
E x hydrant SE cor Fitzgerald Dr.	100.0 ft

Measures taken Sept. 7, 2000

No record of installation

Inspection	\$ 15.00
2 1"meter cplgs @ 5.00 ea.	\$ 10.00
Turn on charge	\$ 15.00
	\$ 40.00