

Tel. 822-1200 Brentwood Homes, Inc 645 County St. #2  
5/2/96 By Richard Teodoroff Taunton, Ma 02780

#32009 N.S. Phillips Rd. E x Rhonda Dr.

132A

Please install a 1" copper ser to supply a one-family  
home. from Phillips Rd. Meter inside the cellar wall  
Main to be extended Contractor Lot ~~#23A~~ - City Lot #862

23B

Measures of 1" Curb Stop:

E x E line Rhonda D r.	96.0 ft.
S x N line culdesac Phillips Rd.	5.0 ft.
E x W line house	28.3 ft.
W x E line house	17.3 ft.
S x S line house	26.0 ft.

Work done Oct. 30, 1997

✓

G.E.R., Inc. of Raynham, MA installed service  
from main to the property line. January 1996

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	<u>\$ 15.00</u>
	\$ 40.00

1" x 1" cop to cop cplg. at property line.

Insp. by F. Bento