

Tel. 822-1200 Brentwood Homes, Inc. 645 County St
5/2/96 by Richard Teodoroff Taunton MA 02780
#32029 ES Rhonda Dr. S x Garrett St. *130D*

Please install a 1" copper ser. to supply a one f
family home. from Rhonda Dr. Meter inside the cellar
wall. Main to be extended LOT # 360

Measures of 1" Curb Stop:

N x N line Terry Lane	265.0 ft.
W x E line Rhonda D r.	6.0 ft.
N x S line house	2.0 ft.
S x N line house	30.0 ft.
W x W line house	40.0 ft.

Work done March 1998 ~~property~~line to house

✓

G.E.R., Inc. of Raynham, MA installed service
from main to the property line Jan. 1996

Inspection.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	<u>\$ 15.00</u>
	\$ 40.00