

Tel. 993-9955

Robert Weeks
8/2/96

63 David St.
N.B., Ma 02744

#32066 N.S. #63 David St.

Please install a 4" copper ser. to supply Modular
Panel Co. to process water. from David St. Meter inside
bldg. above floor.

Measures of 4" Tapping gate valve:

W x W line Rodney Fr. Blvd.

287.0 ft.

S x N line David St.

30.4 ft.

Main is 19.7 ft. N x S line David St.

Work Done August 16, 1996

Reis Asphalt supplied & installed all stock:
10" x 10" x 4" Mueller tapping sleeve , mech.
4" Tapping Gate Valve Mueller, mech. A2360-250w)
4" Ductile pipe

INspection...Bento.....	\$ 15.00
Turn on charge.....	\$ 25.00
	<hr/>
	\$ 40.00

St. Open Permit # 368



8-16-96 #63 DAVID ST
Complex — New 4" service
— New 1" service

11567214655 POLAROID