

Tel. 991-5254 George Hodge 700 Kempton St.

11/26/96 by Cynthia Haskell N.B., Ma 02740

#32095 #700 Kempton St. E x Florence St.

Please install a 1" copper ser. to supply a commercial bldg. from Kempton St. Meter in bldg. above floor.

P50 L120

Measures of 1" curb stop:

E x E line Florence St. 76.0 ft.

N x S line Kempton St. 5.5 ft.

W x E line building 126.0 ft.

E x W line building 17.0 ft.

N x N line building 6.0 ft.

Measures taken: Feb. 1, 2001

50

✓

Inspection	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	<u>\$ 15.00</u>
	\$ 40.00