

Tel. 993-3637

Antonio Pereira

P.O. Box 2-2026

3/31/97

N.B., Ma 02741

#32113 S.W. cor. Belair St. & Wildwood Rd.

130 B

Please install a 1" copper ser. to supply a one-family home. from Wildwood Rd. Meter inside the cellar wall.
Nelson Cardoso - contractor P130B L394

Measures of 1" Curb Stop:

S x S line Belair S t.

43.5 ft.

ETW → W x E line wildwood Rd.

7.4 ft.

N x S line house

2.4 ft.

W x W line house

34.0 ft.

Main to curb stop

11.2 ft.

Work done June 6, 1997

Nelson Cardosa supplied & installed all stock:

44 ft. - 1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop Box, compl.
1 - 8" x 1" Ford Service Saddle

Insp.....\$ 15.00
2 - 1" meter cplgs...@ 5.00 ea.....\$ 10.00
Turn on charge.....\$ 15.00
\$ 40.00

St. Open Permit - Nelson Cardosa # 179