

Tel. 984-4464

Fernando Morais
7/16/97

P.O. Box 61367
N.B., Ma 02746

#32181 #39 Brook St.

Please install a 2" copper ser. to supply a warehouse -
back of bldg. ADDITIONAL SERVICE. from Brook St. Meter
in bldg. above floor

Measures of 2" Curb Stop:

S x S line Tallman St.	71.0 ft.
------------------------	----------

E x W line Brook St.	8.0 ft.
----------------------	---------

N x S line house	4.0 ft.
------------------	---------

S x N line house	107.0 ft.
------------------	-----------

E x E line bldg.	8.0 ft.
------------------	---------

Main to curb stop 8 ft.

Tapped 6" main.

Work done July 29, 1997

✓

Bill Smith supplied & installed all stock

2" Copper tubing

2" Corp. tap

2" Curb STop

1 Roadway Gate Box, compl.

Inspection.....	\$ 15.00
2 - 2"meter flanges.....	\$ 28.00
Turn on charge.....	\$ 15.00
	<u>\$ 58.00</u>

Bil Smith Permit # 287