

Tel. 994-3788 Mainland Property Mgmt P.O. Box 50623
8/4/97 N.B., Ma 02745 15

#32190 #25 Salisbury St.

Please install a 3/4" copper ser. to supply a three-family home. from Salisbury St. Meter inside the cellar wall. Replaces ser. #7665 to be discontinued. Nelson Cardoso - Contractor

Measures of 3/4" Curb Stop:

S x S line Cove St.		472.0 ft.
E x W line Salisbury St.		7.0 ft.
N x S line house		7.6 ft.
E x E line house		17.0 ft.
Main to curb stop	11.0 ft.	
Work done August 28, 1997		

Nelson Cardosa supplied & installed all stock:

35 ft. - 3/4" Copper tubing

1 - 3/4" Corp. tap

1 - 3/4" Curb STop

1 Stop Box, compl.

1 - 6" x 3/4" Smith Blair Ser. Saddle

N/C

(During C .L. tap was damaged by cleaning
used saddle 6" x 3/4")

Inspection.....\$ 15.00

2 - 3/4" meter cplgs. @ \$ 4.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 38.00

Nelson Cardos Permit # 292