

Tel 995-0738

Edmund Shannon

Coffin Ave

9/1/99

100

#32362A N<S.

Coffin Ave W of Riverside Ave

Please install a 3/4" copper service to supply a One-Family from Coffin Ave. Meter inside cellar wall.

*Nelson Cardoso - Contractor*

Has sewer

P100 L72

Measures of 3/4" Curb Stop:

E x E line Belleville Ave.

499.9 ft.

S x N line Coffin Ave.

6.9 ft.

W x E line house

22.0 ft.

S x S line house

56.8 ft.

Main to curb stop 26.0 ft.

Work done Nov. 29, 1999

✓

Nelson Cardoso supplied & installed all stock:

3/4" Copper tubing

1 - 3/4" Corporation tap

1 - 3/4" Curb stop

1 Stop Box, compl.

-----

Inspection

\$ 15.00

2 3/4" meter cplgs. @ 4.00 ea.

\$ 8.00

Turn on charge

\$ 15.00

\$ 38.00

No water Permit - Driveway permit # 402-99