

SERVICE 33195

NEW BEDFORD WATER WORKS
APPLICATION FOR SERVICE AND METER

NEW BEDFORD 11-16-2005

I HEREBY ACKNOWLEDGE the receipt of a copy of the Regulations prescribed in the Ordinance of the City, for the use of Water, and I request that the water may be furnished through a

4 inch CITY meter at COMM. BLDG
200-202 UNION ST. EX PLEASANT ST.

at such rates as may from time to time be established by the City.

I hereby agree to pay promptly the bill for the Service pipe laid down for my premises, and to pay all dues for water, and I agree to conform to the said Regulations and to all provisions of the Water Ordinances, until written notice is given by me or my agent to cut off the supply.

P.46/L.39

By: CAP
PCC Corp

Hall Keen PLC
320 Norwood Park South
Norwood MA 02062

TELEPHONE _____

Service laid 11-21-05 Size and kind of pipe 4 D.I.

From _____ St.

Turned on _____ Meter Set _____

Reading _____ Location INSIDE CELLAR WALL

Building rates _____ Paid _____

Cost of Service \$180.00 Paid _____

Ser. # 33195 200-202 Union St.

Measures of 4" Gate Valve:

E x W line Pleasant St.	75.0 ft.
N x S line Union St.	15.0 ft.
N x N line Bldg.	15.0 ft.

Note: Telephone duct 2' S x gate valve

Work done - November 21, 2005

Stock supplied & installed by PCC Corp:

19 ft. - 4" Ductile Iron Pipe

10" x 10" x 4" Tee, MJ

4" Gate Valve, MJ

#10 Gate Box, compl

2 - 10" #441 cast cplgs.

3 ft. - 10" DUCTILE

Inspection	\$ 150.00
Turn on charge	<u>\$ 30.00</u>
	\$ 180.00

P.C.C. Corp. St. Dist Permit # 382-05

MEASURES OF 441 CABS:

EYE LINE PLEASANT ST. 73.3'

EYE LINE PLEASANT ST. 76.9'

Ser. # 33195 200-202 Union St.

Measures of 4" Gate Valve:

E x W line Pleasant St.	75.0 ft.
N x S line Union St.	15.0 ft.
N x N line Bldg.	15.0 ft.

Note: Telephone duct 2' S x gate valve

Work done – November 21, 2005

P.C.C. Corp. cut & removed existing 10" x 4" tee on Union St. E x Pleasant St.
Installed a 10" x 4" DI tee in its place. Starting with 10" #441 cplg.; 2' pc of 10" ductile pipe;
10" x 10" x 4" Tee; 1.5' pc of 10" ductile pipe to a 10" #441 cplg. South from tee a 2.9" pc –
4" ductile pipe to a 4" gate valve; 16' pc – 4" ductile pipe to inside bldg.

Measures of #441 Cplgs.

E x E line Pleasant St.	73.3 ft.
E x E line Pleasant St.	76.9 ft.

Stock supplied & installed by PCC Corp:

19 ft. – 4" Ductile Iron Pipe
10" x 10" x 4" Tee, MJ
4" Gate Valve, MJ
#10 Gate Box, complete
2 – 10" #441 cast cplgs.

Inspection	\$ 150.00
Turn on charge	<u>\$ 30.00</u>
	\$ 180.00

P.C.C. Corp. St. Dist Permit # 382-05