

APPLICATION No.: 10102

TAP CLEARED

LOCATION: 485 Summer

DATE

BEF.

AFT.

REMARKS

OWNER: Wm. A Sarget

4/23/76

Reamed

MEASURES: 3/4"

S from S line	Clark	189.6 ft.
E from W line	Summer	7.3 ft.
S from N line	House	11.4 ft.

April 23, 1976 Renewed from the main to the prop. line.
 15 ft. - 3/4" Copper tubing 3/4" Curb stop
 Caldwell Stop Box 3/4" x 3/4" Fig. 413
 5/8" x 3/4" lead to copper adaptor XXS
 - - -

Curb stop to meter renewal 8.29.2023

3/4" Copper

S X S Line Clark St	189.6
E X W Line Summer St	7.3
S X N Line House	11.4
N X S Line House	19
E X E Line House	17.5
Main to property line	14
Pipe Inside property	14

Contractor: JLC Construction inspector Percy Reynolds

METER HISTORY

[illegible]

CHARGE OUTS