

APPLICATION No.: 10290

TAP CLEARED

86-37-4618

LOCATION: 112 South St.

OWNER: John Da Silva

MEASURES:

5/8"

H lead

Nov.29,1902

E from

Crapo St.

241.1 ft.

N from S line

South St.

8.8 ft.

W from E line

house

7.9 ft.

9/10/86: Renewed from main to property line. Stock: 16ft.

3/4" copper tubing 1 - 3/4" curb stop 1 - Calawell stop box

1 - 3/4 x 5/8 lead to cop adapt. xxs 1 - 3/4 x 5/8 Fig. 413

1" Copper Service

8/28/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (ft) 26

Distance from curb face to curb stop (Ft) 2

Depth of service (Ft) 4

Total length of new pipe installed (ft) 26

Curb top replaced: no Corporation replaced: no

Ball valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

9/10/86: TAP REAMED

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
2-4-67		5/8	Rock Mag	19768697					

CHARGE OUTS

