

APPLICATION No.: 10312

TAP CLEARED

LOCATION: 311 Summer

OWNER: N D Manchester

MEASURES: 3/4"

N from

Merrimac

97.9 ft.

E from W line

Summer

7.2 ft.

S from S line

House

3.8 ft.

April 16, 1976 Renewed from the main to the prop. line.
 18 ft. - 3/4" Copper tubing 3/4" curb stop
 Caldwell Stop Box 3/4" x 3/4" Fig. 413

3/4" x 5/8" lead to cop. adapt. XXS

Date: 6/18/2019 Contractor: City of New Bedford

Renewed Curb Stop to Meter

Cop-3/4 Box of 3/4" Copper Tubing Units 15 UOM Feet

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each

Bush-.75x3/4" x 1/2" Brass Bushing.5 Units 1 UOM Each

TElbow-3 3/4" 90* Threaded Copper 4 Elbow Units 1 UOM Each

M-ADAPT 3/4" Copper Male Adapter .75 Units 1 UOM Each

DATE

BEF.

AFT.

REMARKS

4/16/76

Reamed

METER HISTORY

[illegible]

CHARGE OUTS