APPLICATION No.: 10549	TAP CLEARED			
LOCATION: 56 Independent St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: August 15, 1903  E X Crapo St  N X S Line Independent ST  E X W Line House  1" Copper Service  11/17/2018 Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 11 Distance curb stop to meter (ft) 17.5 Distance from curb face to curb stop (ft) 1.0 Depth of service (ft) 3.7 Total length of new pipe installed (ft) 17.5 Curb stop replaced: no size 3/4" Corporation replaced: no size 3/4" Ball valve furnished: yes size 1" Remarks: 1-3/4" union installed 1LF outside curb stop				

