

LOCATION: 149 Armour St.

OWNER:

MEASURES:

3/4"

Copper

April 7, 1904

S from

Court St.

73.4 ft

E from W line

Armour St

9.0 ft

S from N line

house

4.0 ft

9-9-93 Renewed from main to prop line. Stock: 20 ft - 3/4" Copper tubing, 1 - 3/4" curb stop, 1 - Caldwell stop box, 1 - 3/4" x 5/8" lead to cop adapt. XXS, 1 - 3/4" x 3/4" Fig. 413.

6-23-98 Biszco Cont renewed service from the newly installed 8" ductile main to a point 2 ft from main. Stock Supplied by Contractor: 7 ft - 3/4" Copper tubing, 1 - 3/4" Corporation tap Cont to maintain cut.

--

2-10-99 M. Pavao Const. renewed from main to inside cellar. (5 ft. ins. prop. line.) Stock: 23 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, Note: While installing sewer & water lines was pulled out of the cellar. M. Pavao to maintain cut.

DATE

BEF.

AFT.

REMARKS

9-2-93

933 6 00724

9/9/93

REAMED

METER HISTORY

[illegible]

CHARGE OUTS