

APPLICATION No.: 10723

TAP CLEARED

LOCATION: 113 Holly

OWNER: Earl Smith

MEASURES:

3/4" Copper

N from

W from E line

S from N line

Holly

Ashley Blvd.

house

June 10, 2015

37.5 ft.

9.8 ft.

18.7 ft.

10/11/07 - Gas Co. pulled service - DPI repaired a 5 ft section between the water main and the curb stop

Stock: 5 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 2 - 5/8" x 3/4" lead to cop adapt. xxs; Gas Co. responsible for street trench D. Monty

6/10/15 - Renewed from curb stop to meter with 3/4" copper piping; contractor: W.C.Smith; inspected by: P.R.

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]