

APPLICATION No.: 10799

## TAP CLEARED

LOCATION: 23 Rodney St.

OWNER: Charles W. Carpenter

MEASURES:  $\frac{1}{2}$  in. H lead Aug. 30, 1904

W from E. French Ave. 340.2 ft.

S from N line Rodney St. 8.2 ft.

E from W line of house 6.8 ft.

8/7/79: Renewed 6" outside curbstop to 5 ft. inside  
curbstop. 5½ ft. - 3/4" copper; 3/4" curb stop; Caldwell  
stop box; 2-5/8" x 3/4" lead-cop. adapt. XS

12-18-2000 Tilcon Const. renewed from main to property line.  
Stock: 33 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,  
1 - Caldwell Stop Box(same), 1 - 5/8"x3/4" lead to cop. adapt.XS  
1 - 5/8"x3/4" Fig. 413. Tilcon Const. to maintain cut.

DATE

BEF.

AFT.

REMARKS

12-18-2000 Tap reamed

[illegible]

## CHARGE OUTS

[illegible]